



NEW HAVEN PUBLIC SCHOOLS

FACILITIES STATUS AND PROJECT OUTLOOK

SUMMER 2025

- Hot Water
- Yondr Install
- Flooring
- Alarms
- HVAC
- Pools
- Custodial



Facilities Operations Update Report
Dr. Madeline Negrón
Astor Pagan
August 11, 2025



NEW HAVEN PUBLIC SCHOOLS' PATH TO EXCELLENCE

Strategic Operating Plan - 2024-2029

MISSION

In partnership with families and community, New Haven Public Schools empowers every student to thrive in a safe, inclusive, and supportive environment that embraces and cultivates our vibrant cultural diversity. Together, we nurture critical thinkers and lifelong learners who are prepared for success.

VISION

Our vision is to be a district of excellence that inspires, empowers and equips every student to flourish in and contribute to a changing world.



CORE VALUES

- Equitable Opportunities
- High Expectations
- Collaboration & Partnerships
- Continuous Improvement
- Systemic Accountability

Together, Striving Towards the Next Chapter of Excellence

Lincoln Bassett

- Internal moves were completed July 7th – 9th

Wexler Grant

- Relocation of items from Wexler Grant to Lincoln Bassett was completed July 15th – July 17th

Minor punch-list items remain at both sites and will be completed on August 12th.

Hot Water Heater Replacement:

- Completed: East Rock, Davis, FAME
- Pending: Fair Haven

Library Flooring

- Sound School 100%
- Ross Woodward 100%
- Troup – Completion 8/19

General flooring repairs are ongoing (focus on libraries)

Yondr installation complete at:

- Hillhouse
- Career
- MBA
- Coop
- HSC

Yondr installation underway at:

- ESUMS
- Sound School
- Wilbur Cross

Estimated Completion by 8/15



Ross Woodward:

- Fire Alarm Control Panel (FACP) Completed

Cooperative Arts School:

- Cooling Tower- Bids Received

Estimated completion Fall 2025

- Summer Cleaning Underway

- Auditorium Floor

Contingent upon material delivery. Work will be completed pending the ability to close the space for 5 days - ongoing

- Painting in Atrium

To be completed September 2025

- Minor pipe insulation work to reduce condensation leaks - ongoing

AED Defibrillator Maintenance:

Estimated completion 8/25

Solar Canopy Projects:

- Sites: Hill Central, Beecher

Estimated Completion 8/22

Recycling & Composting:

- 9 Schools are Composting
- 20 Schools are Recycling

Hooker Middle School:

- Tuck Pointing on 6 Chimneys

Scheduled for completion by August 28th

Pool Openings:

- Open: Hillhouse, Martinez
- Career Pool Opening

Estimated Completion - September 2025

- Conte Opening

Pending funding for filter equipment replacement. Estimated completion FY 25-26

Completed

- Nathan Hale
- Lincoln Bassett

Pending

- Edgewood

In scoping and procurement phase; estimated completion FY 25-26

- King Robinson Surface

Will begin pending BOE approval and PO issue; estimated completion before winter

Tucker Mechanical technicians are on-site daily, working to address outstanding issues at 11 schools with inadequate or no air conditioning.

1. Adult Ed
2. Lincoln Bassett
3. Beecher
4. Betsy Ross
5. Celentano
6. Wilbur Cross
7. John Daniels
8. Dr. Mayo
9. King Robinson
10. Ross Woodward
11. Truman

- Temporary Chiller Install at John Daniels and Betsy Ross are complete.
- Daily HVAC Requests Managed for Summer School Sites (reset chillers, controls adjustments, etc.)

Custodial:

- **77%** of Schools Ready for Fall Session
- Custodial Equipment repair throughout the district is ongoing. Service repair techs have been completing diagnostics on equipment in need of repairs and/or replacement, providing quotes and repairing equipment.
- School-Based Health Clinics (SBHC) Cleaning/Waxing

Health clinic suites were 100% completed by the deadline to prepare for special collaboration with health partners for special clinics

- Davis
- Ross Woodward
- Truman
- Wilbur Cross

Grounds:

- Grass Cutting (to be completed by 8/27)
- Seasonal Cleanup (to be completed by 8/27)